

2021年农村安居工程进度表

填报单位：伊宁市住建局农村安居办公室

序号	乡镇名称	2021年计划数户	合计开工数(户)	百分比(%)	建房户目前进展情况对比表								入住户数	基础开挖户数	投入资金(万元)
					正负零(低圈梁打完)	百分比(%)	上圈梁打完	百分比(%)	封顶屋面	百分比(%)	竣工验收	百分比(%)			
1	达达木图镇	205	195	95%	15	7.32%	18	8.78%	10	4.88%	146	74.15%	6	0	1301.25
2	巴彦岱镇	159	116	73%	5	3.14%	3	1.89%	7	4.40%	101	63.52%	0	0	822
3	克伯克于孜乡	23	17	74%	0	0.00%	2	8.70%	0	0.00%	15	65.22%	0	0	120
4	托格拉克乡	18	17	94%	1	5.56%	2	11.11%	2	11.11%	12	66.67%	0	0	111.75
5	英也尔镇	76	74	97%	8	10.53%	5	6.58%	3	3.95%	58	76.32%	0	0	489.75
6	潘津镇	162	103	64%	3	1.85%	4	2.47%	7	4.32%	64	54.94%	25	0	731.25
7	汉宾乡	6	6	100%	0	0.00%	1	16.67%	2	33.33%	3	50.00%	0	0	38.25
8	喀尔墩乡	26	24	92%	1	3.85%	3	11.54%	3	11.54%	17	65.38%	0	0	159
9	南岸新区	22	21	95%	2	9.09%	1	4.55%	4	18.18%	13	59.09%	0	1	129.75
	合计	697	573	82%	35	5.02%	39	5.60%	38	5.45%	429	66.00%	31	1	3903